

HAAS CENTER FOR THE ARTS  
 BLOOMSBURG UNIVERSITY  
 Bloomsburg, Pennsylvania

Mitrani Hall Mainstage      Line Sets Identification

Batten	Dist. From Plaster	Function	Notes
Asbes.		fire	perm hang
1	2'-8	grand teaser	perm hang
2	3'-4	main drape	trav. S.L.
3	4'-0	elec #1	perm hang
4	4'-8	house border #1	
5	5'-4	Shell #1	perm hang
6	6'-8	house legs #1	
7	8'-0	trav track #1	track remains on pipe.
8	8'-8	empty	
9	9'-4	empty	
10	10'-0	house border #2	
11	10'-8	empty	
12	11'-4	empty	
13	12'-0	elec #2	can hang up on sets 12,14
14	12'-8	empty	
15	13'-4	Shell #2	perm hang
16	14'-0	house border #3	
17	15'-4	trav track #2	track remains on pipe
18	16'-8	house legs #2	
19	17'-4	empty	
20	18'-0	empty	

21	18'-8	empty	
22	19'-4	house border #4	
23	20'-0	house legs #3	
24	20'-8	shell #3	perm hang
25	21'-4	elec #3	can hang up on sets 24 / 26
26	22'-8	trav #3	track remains on pipe
27	23'-4	empty	used as Cyc Elec
28	24'-8	house border#5	
29	25'-4	empty	
30	26'-0	house legs #4	
31	26'-8	house black out	
32	27'-4 CYC	empty	used as cyc pipe
wall	30'-0	Black Cinder Block	

**HAAS LINE SETS**

*Line sets are adjustable with two weeks notice to the facilities manager.*

**Permanent Hang and Traveler Track Sets are NOT REMOVABLE!**

**Grid Iron = 51'-6" above stage floor**

**High Trim = 45'-6"**

**Low Trim = 32"**

**Batten Length = 66'**

**Brick Color Key:**

Green	Permanent Hang
Blue	Border Weight
Yellow	Traveler Weight
Red	Traveler Track Weight
White	Leg Weight
Orange	Pipe Weight
Gold	Electric Weight

Free Weight      6000-10,000 lbs.

**Line Sets Summary:**

3 Shell Canopy Sets
5 Border Sets
4 Black Traveler Sets
5 Leg Sets
3 electrics (+cyc elec)

ALL PIPES ARE 66' IN LENGTH